




Road
Commission
of Kalamazoo
County

Road Commission of Kalamazoo County
Weekly Project Updates

HAVE YOU SIGNED UP?



RCKC CONNECT

RCKC ALERTS SIGN UP NOW

Sign up for RCKC CONNECT to receive message alerts for road construction, road closures/detours, and general public news from the Road Commission of Kalamazoo County website at:

www.kalamazooountyroads.com

Kalamazoo, MI-

In an effort to keep local drivers informed of the latest traffic and road maintenance operations by the Road Commission, we have provided the following update for the **week of July 29, 2019**. For further information call 269-381-3171 or visit RCKC website www.kalamazooountyroads.com.

“This information is made available to assist motorists in planning for construction delays,” Joanna Johnson, Managing Director of the Road Commission said. “Motorists are reminded to **be alert, slow down, stay informed, and be cautious when approaching a the work zone**. Remember, these projects signify progress in improving our infrastructure!”

Please note: This information is subject to change. Projects, road closures and timing can change from day to day, depending upon a number of factors, and traffic delays can develop in a matter of minutes due to weather conditions, emergency situations, etc.

Charleston Township

Road: 36th Street – PQ Avenue to MN Avenue (Charleston / Climax Townships)

Current Status: Culverts located and materials being ordered. Tree work to be scheduled and completed by August 30.

Detour: Road open until project begins.

Project Information: Widening the paved shoulders to 2' through trenching. Reconstructing road by adding gravel, pulverizing and repaving. Cutting down the hill at O Ave for improved safety.

Start Date: June 28, 2019

End Date: Late October

Climax Township

Road: 36th Street – PQ Avenue to MN Avenue (Climax / Charleston Townships)

Current Status: Culverts located and materials being ordered. Tree work to be scheduled and completed by August 30.

Detour: Road open until project begins.

Project Information: Widening the paved shoulders to 2' through trenching. Reconstructing road by adding gravel, pulverizing and repaving. Cutting down the hill at O Ave for improved safety.

Start Date: June 28, 2019

End Date: Late October

Comstock Township

Road: ML Avenue – 35th Street to 36th Street

Current Status: Final Inspection Items

Detour: Road closed to thru traffic. Local traffic proceed with caution.

Project Information: Reconstructing road by adding gravel, pulverizing and repaving.

Start Date: April 22, 2019

End Date: Early August

Cooper Township

Road: D Avenue – 17th Street to Riverview Drive

Current Status: North lane milling complete. Additional shoulder trenching could begin 7/26. Asphalt paving in north lane and shoulder possible during week of 7/29.

Detour: Detour possible until August 30th. Detour route: Westnedge to Mosel to Riverview to G Avenue to Mt. Olivet to Riverview to D Avenue. If detour lifted early, remainder of project will have one lane open to traffic, expect delays.

Project Information: Widening paved shoulders to 4'. Replacing culverts. Milling and overlay entire road.

Start Date: June 10, 2019

End Date: September 5, 2019

Road: D Avenue – Rolling Meadows Drive to Douglas Avenue

Current Status: North lane milling complete. Additional shoulder trenching possible starting 7/26. Asphalt paving in north lane and north shoulder possible during week of 7/29.

Detour: One lane open to traffic, expect delays.

Project Information: Widening paved shoulders to 4'. Milling and overlay entire road.

Start Date: June 10, 2019

End Date: September 5, 2019

Road: Riverview Drive – G Avenue to Mt. Olivet Road

Current Status: Sanitary sewer work on Riverview continuing. Storm Sewer work awaiting completion of utility relocations.

Detour: Road closed to through traffic - follow posted detour.

Project Information: This project includes installation of sanitary and storm sewer, traffic signal replacement, and reconstruction of Riverview Drive, G Avenue, and Bracket Streets

Start Date: June 28, 2019

End Date: November 1, 2019

Kalamazoo Township

Road: Huntington Avenue – East Main Street to Francis Avenue

Current Status: Shoulder Gravel TBD

Detour: Traffic to be maintained during project. Temporary traffic regulating operations may be necessary.

Project Information: Milling surface followed by asphalt paving.

Start Date: May 9, 2019

End Date: Late August

Oshtemo Township

Road: Drake Road Trail (North Section) – Green Meadow Road to M-43
Current Status: Utility relocations needed before remaining work can be completed.
Detour: Single lane closures.
Project Information: Non-motorized construction on the west side of Drake Road. Sidewalk ramp improvements on the east side of Drake Road from Arboretum Road to the north and pedestrian signal improvements throughout.
Start Date: April 25, 2019
End Date: Mid-August 2019

Pavilion Township

Road: East Long Lake Drive – R Avenue to 25th Street
Current Status: Remaining drainage work and paving week of 7/29.
Detour: Traffic to be maintained during the project. Shoulder closures and temporary traffic regulating operations may be necessary at times
Project Information: Road resurfacing - milling to 4 inch depth and overlay
Start Date: July 16, 2019
End Date: Mid August

Road: R Avenue over Portage River
Current Status: Once the Adams Drain structure is substantially complete, work will begin on this structure.
Detour: 29th Street to S Avenue to 34th Street
Project Information: Replacing the existing bridge 1,800 feet east of 29th Street.
Start Date: July 22, 2019
End Date: October 15, 2019

Road: R Avenue over Adams Drain
Current Status: Contractor will be driving piles and working on the abutments
Detour: 29th Street to S Avenue to 34th Street
Project Information: Replace the existing culvert 2,800 feet east of 29th Street
Start Date: July 22, 2019
End Date: October 15, 2019

Ross Township

Road: **42nd Street – 4,000' north of M-89 to C Avenue**
Current Status: Culvert replacements complete. Fine grading to be scheduled with paving to follow. Driveway approaches to be prepped for paving.
Detour: **Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**
Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: End of August

Road: **44th Street – Augusta Drive to 528' north of Augusta Drive, 44th Street – EF Avenue to 2,955' north of EF Avenue**
Current Status: Tree stump removals to be completed. Culvert replacement possible week of 7/29.
Detour: **Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**
Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: End of August

Road: **44th Street – C Avenue to Baseline Road, Baseline Road – 44th Street to 1,920' east of 44th Street**
Current Status: Culvert replacements 7/26 and possibly into week of 7/29.
Detour: **Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**
Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: End of August

Road: **45th Street – B Avenue to Baseline Road**

Current Status: Culvert replacements possible during week of 7/29.
Detour: **Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: End of August

Road: **Baseline Road – 39th Street to 42nd Street**
Current Status: Adding gravel west of 42nd Street. Fine grading to be scheduled with paving to follow. Driveway approaches to be prepped for paving.
Detour: **Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: End of August

Road: **EF Avenue – 42nd Street to 44th Street**
Current Status: Additional work to be scheduled prior to top course paving.
Detour: **Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.**

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.
Start Date: Week of 4/29
End Date: End of August

Road: **FG Avenue – 39th Street to Village of Augusta Westerly Limits**
Current Status: Culvert replacements complete. Fine grading and paving base course asphalt possible week of 7/29. Driveway approaches to be prepped for paving.

Detour: Traffic should not pass thru - seek alternate route; Those who live/work in the section of closed road are allowed to enter that section in order to access a home/business. Local traffic please proceed slowly through work zone.

Project Information: Placing gravel, pulverizing, and compacting for approximately one month. Then paving two layers of asphalt and restoration.

Start Date: Week of 4/29

End Date: End of August

Road: Sylvan Court – 714' west of Burlington Drive to Burlington Drive, Burlington Drive – Corey to East Gull Lake Drive, Norris Street – Midlake Drive to Burlington Drive, Midlake Drive – Norris Street to Harger Street, Midlake Drive – 305' south of Burlington Drive to Burlington Drive, Wendel Drive – Midlake Drive to Norris Street, Snyder Street – Midlake Drive to Norris Street, Paris Street – Midlake Drive to Burlington Drive, Makin Street – Harger Street to Burlington Drive, Harger Street – Midlake Drive to Makin Street, Hoffmaster Street – Burlington Drive to Midland Drive, Midland Drive – Hoffmaster Street to C Avenue, C Avenue – Burlington Drive to East Gull Lake Drive, Moon – Burlington Drive to East Gull Lake Drive, Corey – Burlington Drive to East Gull Lake Drive, Burlington (Willow Beach Rd) – East Gull Lake Drive to 289' north of East Gull Lake Drive (Midland Park Plat and Half Moon, Gull Lake Park)

Current Status: Milling to begin either the end of August or in September.

Detour: Traffic to be maintained during project. Temporary traffic regulating operations may be necessary.

Project Information: Milling surface followed by asphalt paving.

Start Date: End of August

End Date: Late September

Road: C Avenue Bridge over Augusta Creek (600 feet west of 43rd Street)

Current Status: Construction to begin July 29th - Road will be closed.

Detour: 40th Street, M-89, 48th Street

Project Information: Bridge replacement with guardrail, shoulder, and erosion protection improvements

Start Date: July 29, 2019

End Date: Late October 2019

Texas Township

Road: North Eagle Lake Drive - 600' West of East Eagle Lake Drive to East Eagle Lake Drive
Current Status: Road Closed
Detour: No Detour
Project Information: Temporary Emergency for Lake Water Flooding of Road
Start Date: March 25, 2019
End Date: TBD

Road: 8th Street – Q Avenue to O Avenue
Current Status: Pavement markings to be scheduled
Detour: Traffic to be maintained during project. Temporary traffic regulating operations may be necessary.
Project Information: This project includes milling and asphalt paving
Start Date: June 19, 2019
End Date: July 31, 2019

Road: Texas Drive – 1000' E. of 8th Street to 12th Street
Current Status: Pavement markings and sign reinstallation to be scheduled
Detour: Traffic to be maintained during project. Temporary traffic regulating operations may be necessary.
Project Information: This project includes milling and asphalt paving
Start Date: June 24, 2019
End Date: July 31, 2019

Wakeshma Township

Road: 39th Street – V Avenue to U Avenue (2 year project)
Current Status: Final Inspection Items
Detour: Road closed to thru traffic. Local traffic proceed with caution.
Project Information: Reconstructing road by adding gravel, pulverizing and repaving.
Start Date: April 16, 2019
End Date: August 1, 2019

County Wide Projects

Road: Crack filling various roads in Kalamazoo County
Current Status: Crack fill for Chip Seal Projects Complete

Detour: Traffic to be maintained during project. Temporary traffic regulating operations may be necessary.

Project Information: Crack filling
Start Date: Week of 4/22/19
End Date: August 1, 2019

Road: Pavement Marking on various roads in Kalamazoo County
Current Status: On-going
Detour: Expect delays in work zones. Please do not follow pavement marking operations too close, as to avoid potential paint on vehicles.

Project Information: Pavement Marking
Start Date: May 13, 2019
End Date: Late October

###